

Marengo Valley Elementary Remodeling & Addition

Activity Report

May 22, 2017

OBJECTIVE:

RENOVATION AND ADDITION TO
MARENGO VALLEY ELEMENTARY
SCHOOL

SCOPE:

DESIGN AND CONSTRUCT FOR FALL
2017 OCCUPANCY

KEITH HITLS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 54% shop drawings submitted
- 52% shop drawings reviewed
- Backfilled multipurpose addition.
- Fine grading slab on grade - east addition.
- Installed underground plumbing.
- Installed structural steel, bar joists and decking on east addition.

CRITICAL UPCOMING EVENTS:

- Install exterior sheathing.
- Pour slab on grade.
- Masonry walls.
- Install job sign.

KEY DATES:

- Next meeting - 5-25-17
- Asbestos Abatement - 6-5-17

