

Marengo Valley Elementary Remodeling & Addition

Activity Report

July 17, 2017

OBJECTIVE:

RENOVATION AND ADDITION TO
MARENGO VALLEY ELEMENTARY
SCHOOL

SCOPE:

DESIGN AND CONSTRUCT FOR FALL
2017 OCCUPANCY

KEITH HITLS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 60% shop drawings submitted
- 59% shop drawings reviewed
- Graded slab at multipurpose.
- Installed door frames and window openings.
- Installed overhead plumbing and completed rough-in.
- Installed bar joists and roof deck in multipurpose.
- Masonry cutting and patching.
- Began re-roofing.

CRITICAL UPCOMING EVENTS:

- Final site grading.
- Install sheetrock / and taping at office area.
- Painting, flooring and other finishes.

KEY DATES:

- Next meeting - 7-20-17



Construction: Phase I

Occupancy

Construction: Phase IA

Occupancy

Construction: Phase 2

Occupancy

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

10/2017

11/2017

