

High School Addition & Remodeling

Activity Report

August 28, 2017

OBJECTIVE:

RENOVATION OF EXISTING HIGH SCHOOL WITH FIELDHOUSE & SECURE ENTRY ADDITION

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 54% shop drawings submitted
- 53% shop drawings reviewed
- Completed carpet and base installation in classrooms.
- Installed first lift on north parking lot and landscaping.
- Installed concrete topping on mezzanine and completed bar joist installation in Fieldhouse.
- Installed aluminum storefront in IMC.
- Completed IMC roof installation
- Painted IMC roof deck and joists.

CRITICAL UPCOMING EVENTS:

- Complete punch list items.
- Install Fieldhouse roof deck.
- Install wood structure in Commons.

KEY DATES:

- Next meeting: 8-30-17
- Teachers return: 8-28-17



Construction: Phase I
Construction: Phase IA
Construction: Phase II

Occupancy

Occupancy

Occupancy

Construction: Phase III

Occupancy

April 2017	May 2017	June 2017	July 2017	Aug 2017	Sept 2017	Oct 2017	Nov 2017	Dec 2017	Jan 2018	Feb 2018	March 2018	April 2018	May 2018	June 2018	July 2018	Aug 2018	Sept 2018

↑
We are here