

High School Addition & Remodeling

Activity Report

September 25, 2017,

OBJECTIVE:

RENOVATION OF EXISTING HIGH SCHOOL WITH FIELDHOUSE & SECURE ENTRY ADDITION

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 58% shop drawings submitted
- 56% shop drawings reviewed
- Installed glu-lam columns and beams in Commons.
- Graded Fieldhouse floor.
- Installed underground electrical in Fielhouse.
- Worked on Fielhouse mechanical room.
- Installed steel bar joists in Commons.
- Installed CMU elevator shaft.
- Installed ductwork in areas A1 and A2.

CRITICAL UPCOMING EVENTS:

- Work on new electrical service.
- Pour concrete floor in food service area.
- Paint walls in IMC.
- Start EIFS on Fieldhouse

KEY DATES:

- School Began: 9-11-17
- Next meeting: 9-27-17



Construction: Phase I
Construction: Phase IA
Construction: Phase II

Occupancy

Occupancy

Occupancy

Construction: Phase III

Occupancy

April 2017	May 2017	June 2017	July 2017	Aug 2017	Sept 2017	Oct 2017	Nov 2017	Dec 2017	Jan 2018	Feb 2018	March 2018	April 2018	May 2018	June 2018	July 2018	Aug 2018	Sept 2018
------------	----------	-----------	-----------	----------	-----------	----------	----------	----------	----------	----------	------------	------------	----------	-----------	-----------	----------	-----------

↑
We are here