

Marengo Valley Elementary Remodeling & Addition

Activity Report September 25, 2017

OBJECTIVE:

RENOVATION AND ADDITION TO
MARENGO VALLEY ELEMENTARY
SCHOOL

SCOPE:

DESIGN AND CONSTRUCT FOR FALL
2017 OCCUPANCY

KEITH HITLS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 85% shop drawings submitted
- 84% shop drawings reviewed
- Installed playground equipment
- Site grading for bituminous.
- Working on door hardware.
- Touch-up painting, punch list items.
- Painted gym and hollow metal frames.
- Finished hydronic heating piping.
- Installed electrical devices in Multi-purpose Room.

CRITICAL UPCOMING EVENTS:

- Demolition of track mats.
- Complete siding by 9-25-17.
- Install gas to generator.
- Install sinks.

KEY DATES:

- School Began: 9-11-17
- Next meeting: 9-28-17



Construction: Phase I

Occupancy

Construction: Phase IA

Occupancy

Construction: Phase 2

Occupancy

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

10/2017

11/2017


We are here