

High School Addition & Remodeling

Activity Report

October 23, 2017

OBJECTIVE:

RENOVATION OF EXISTING HIGH SCHOOL WITH FIELDHOUSE & SECURE ENTRY ADDITION

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 58% shop drawings submitted
- 56% shop drawings reviewed
- Framed IMC Tinker Space
- Installed IMC casework
- Installed IMC lights
- Pulled wire and fixture whips for food service
- Installed field house ducts and drains
- Set joist and deck in commons
- Started piping in areas A1 & A2

CRITICAL UPCOMING EVENTS:

- Prep for slab on grade at commons
- Pour mechanical room
- Grade site for curb, sidewalks and asphalt
- Field house curtain wall
- Continue field house duct work

KEY DATES:

- School began: 9-11-17
- Next meeting: 10-25-17
- IMC Complete: 11-01-17



Construction: Phase I
Construction: Phase IA
Construction: Phase II

Occupancy

Occupancy

Occupancy

Construction: Phase III

Occupancy

April 2017	May 2017	June 2017	July 2017	Aug 2017	Sept 2017	Oct 2017	Nov 2017	Dec 2017	Jan 2018	Feb 2018	March 2018	April 2018	May 2018	June 2018	July 2018	Aug 2018	Sept 2018



We are here