

Marengo Valley Elementary Remodeling & Addition

Activity Report

October 9, 2017

OBJECTIVE:

RENOVATION AND ADDITION TO
MARENGO VALLEY ELEMENTARY
SCHOOL

SCOPE:

DESIGN AND CONSTRUCT FOR FALL
2017 OCCUPANCY

KEITH HITLS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:


- 85% shop drawings submitted
- 84% shop drawings reviewed
- Installed playground equipment
- Finished siding at phase 2
- General cleaning
- Installed door hardware
- Worked on returns at the aluminum door
- Repainted multi-purpose room
- Completed glycol fill
- Worked on server tie-in
- Worked on vestibule glass

CRITICAL UPCOMING EVENTS:

- Prep site for sod
- Complete siding
- Tie-in at multi-purpose room
- Lamb tongues/splash blocks

KEY DATES:

- School Began: 9-11-17
- Next meeting: 10-12-17



Construction: Phase I

Occupancy

Construction: Phase IA

Occupancy

Construction: Phase 2

Occupancy

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

10/2017

11/2017


We are here