

Middle School Addition & Remodeling

Activity Report

April 2, 2018

OBJECTIVE:

RENOVATION OF EXISTING MIDDLE SCHOOL WITH IMC, COMMONS AND CLASSROOM ADDITIONS

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 23% shop drawings submitted
- 20% shop drawings reviewed
- Mobilize trailer, rebar forms, etc.
- Started commons foundations
- Worked on erosion control



CRITICAL UPCOMING EVENTS:

- Continue foundation work at commons

KEY DATES:

- Next meeting: 4-4-18

Construction: Phase I

Construction: Phase 2

Construction: Phase 3

Occupancy

3/2017

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017


We are here