

Middle School Addition & Remodeling

Activity Report

April 16, 2018

OBJECTIVE:

RENOVATION OF EXISTING MIDDLE SCHOOL WITH IMC, COMMONS AND CLASSROOM ADDITIONS

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 30% shop drawings submitted
- 27% shop drawings reviewed
- Completed footings and foundations for Commons and backfilled
- Excavated and formed footings and foundations for IMC addition
- Demolition of east wall of existing IMC

CRITICAL UPCOMING EVENTS:

- Continue foundation work at IMC
- Shop drawing submittals and approval

KEY DATES:

- Next meeting: 4-18-18



Construction: Phase I

Construction: Phase 2

Construction: Phase 3

Occupancy

3/2017

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017



We are here