

Middle School Addition & Remodeling

Activity Report

April 30, 2018

OBJECTIVE:

RENOVATION OF EXISTING MIDDLE SCHOOL WITH IMC, COMMONS AND CLASSROOM ADDITIONS

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 33% shop drawings submitted
- 30% shop drawings reviewed
- Installed steel in Area C
- Installed footing and foundation in Area A, Tech Ed
- Completed east masonry wall in IMC

CRITICAL UPCOMING EVENTS:

- Continue block walls
- Start electrical and plumbing rough-ins
- Shop drawing submittals and approval

KEY DATES:

- Next meeting: 5-2-18



Construction: Phase I

Construction: Phase 2

Construction: Phase 3

Occupancy

3/2017

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017



We are here