

# Middle School Addition & Remodeling

Activity Report

May 14, 2018

## OBJECTIVE:

RENOVATION OF EXISTING MIDDLE SCHOOL WITH IMC, COMMONS AND CLASSROOM ADDITIONS

## SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS  
DISTRICT ADMINISTRATOR  
715-682-7080  
KHILTS@SDAK.12.NET

## RECENT ACTIVITY:

- 34% shop drawings submitted
- 33% shop drawings reviewed
- Finished tech-ed foundations
- Installed brick veneer for IMC wall
- Roughed in masonry walls
- Demolished commons wall and built dust wall
- Installed brick veneer on 7th grade addition

## CRITICAL UPCOMING EVENTS:

- Begin demo in Area C
- Continue electrical and plumbing rough-ins
- Shop drawing submittals and approval

## KEY DATES:

- Next meeting: 5-16-18



Construction: Phase 1

Construction: Phase 2

Construction: Phase 3

Occupancy

3/2017

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

↑  
We are here