

Middle School Addition & Remodeling

Activity Report

May 29, 2018

OBJECTIVE:

RENOVATION OF EXISTING MIDDLE SCHOOL WITH IMC, COMMONS AND CLASSROOM ADDITIONS

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 34% shop drawings submitted
- 33% shop drawings reviewed
- Poured IMC slab
- Laid brick at 7th grade addition
- Set glu-lams
- Demolition in commons
- Completed underground work
- Started VAVS in existing library
- Started roof joist and deck for IMC
- Poured 7th grade addition slab
- Laid block for tech-ed walls
-

CRITICAL UPCOMING EVENTS:

- Start ceiling removal
- Demolition in mechanical rooms
- Start framing IMC slab walls
-
-

KEY DATES:

- Next meeting: 5-30-18



Construction: Phase 1

Construction: Phase 2

Construction: Phase 3

Occupancy

3/2017

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017



We are here