

Middle School Addition & Remodeling

Activity Report

June 11, 2018

OBJECTIVE:

RENOVATION OF EXISTING MIDDLE SCHOOL WITH IMC, COMMONS AND CLASSROOM ADDITIONS

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- Laid block for tech ed and commons additions
- Installed roof edge at IMC and 7th grade additions
- Started ceiling demo
- Continued masonry electrical rough-ins
- Piped 7th grade rooms
- Worked on miscellaneous feeders
- Worked on duct and roof drains in 7th grade addition

CRITICAL UPCOMING EVENTS:

- Duct work in IMC addition
- Underground work in tech ed addition
- Finish framing and sheathing IMC walls
- Install IMC roof membrane

KEY DATES:

- Next meeting: 6-13-18



Construction: Phase 1

Construction: Phase 2

Construction: Phase 3

Occupancy

3/2017

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017



We are here