

# Middle School Addition & Remodeling

Activity Report

June 25, 2018

## OBJECTIVE:

RENOVATION OF EXISTING MIDDLE SCHOOL WITH IMC, COMMONS AND CLASSROOM ADDITIONS

## SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS  
DISTRICT ADMINISTRATOR  
715-682-7080  
KHILTS@SDAK.12.NET

## RECENT ACTIVITY:

- Installed roof edge for tech ed addition
- Finished block bearing walls for commons addition
- Started ceiling demo
- Continued pulling wire in additions
- Continued ductwork in IMC
- Continued framing in IMC and 7th grade additions

## CRITICAL UPCOMING EVENTS:

- Demo block bearing walls for flex spaces
- Start block for flex spaces
- Spray foam on commons block wall
- Sheetrock in 7th grade addition and IMC

## KEY DATES:

- Next meeting: 6-27-18



Construction: Phase 1

Construction: Phase 2

Construction: Phase 3

Occupancy

3/2017

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017



We are here