

Middle School Addition & Remodeling

Activity Report

July 23, 2018

OBJECTIVE:

RENOVATION OF EXISTING MIDDLE SCHOOL WITH IMC, COMMONS AND CLASSROOM ADDITIONS

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- Installed wood backing on windows in art room
- Poured canopy foundations
- Started installing light fixtures
- Continued framing soffits
- Continued sprinkler rough-in for IMC, tech-ed and 7th grade additions
- Installed overhead door into tech-ed
- Miscellaneous demo in stairs, health and art rooms

CRITICAL UPCOMING EVENTS:

- Re-install casework
- Continue installing light fixtures
- Set columns and beams for canopy
- Painting in IMC, 7th grade and tech-ed spaces
- Start ceiling in IMC

KEY DATES:

- Next meeting: 7-25-18



Construction: Phase 1

Construction: Phase 2

Construction: Phase 3

Occupancy

3/2017

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

↑
We are here