

# Middle School Addition & Remodeling

Activity Report

September 4, 2018

## OBJECTIVE:

RENOVATION OF EXISTING MIDDLE SCHOOL WITH IMC, COMMONS AND CLASSROOM ADDITIONS

## SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS  
DISTRICT ADMINISTRATOR  
715-682-7080  
KHILTS@SDAK.12.NET

## RECENT ACTIVITY:

- Finished brick at canopy
- Seeding
- Finished HVAC balancing
- Finished interior glazing
- Caulked
- Installed door operators
- Finished walk off carpet
- Punch list items

## CRITICAL UPCOMING EVENTS:

- Finish Punch List
- Clean
- Install H windows in art room
- Install canopy ceiling

## KEY DATES:

- School Starts 9-11-18
- Open House 9-26-18



Construction: Phase 1

Construction: Phase 2

Construction: Phase 3

Occupancy

3/2017

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017



We are here