

Lake Superior Elementary Remodeling & Additions

Activity Report

July 31, 2017

OBJECTIVE:

RENOVATION AND ADDITIONS
TO LAKE SUPERIOR ELEMENTARY
SCHOOL

SCOPE:

DESIGN AND CONSTRUCT FOR FALL
2017 OCCUPANCY

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 45% shop drawings submitted
- 45% shop drawings reviewed
- Backfilled in Area H.
- Finished brick in area G and installed brick in Area D.
- Installed diffusers, radiant panels and VAV piping.
- Roughed in fire alarm, installed lighting whips.
- Installed casework in area G.
- Painting in area G.
- Completed plumbing piping installation.
- Started flooring installation in area G.

CRITICAL UPCOMING EVENTS:

- Install plumbing fixtures.
- Sitework
- Install ceiling tile.
- Cleaning

KEY DATES:

- Next meeting 8-2-17
- Fire Alarm Test 8-14-17
- Furniture delivery 8-21-17



Construction: Phase I

Occupancy

Construction: Phase IA

Occupancy

Construction: Phase 2

Occupancy

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

10/2017

11/2017



We are here