

Lake Superior Elementary Remodeling & Additions

Activity Report

October 23, 2017

OBJECTIVE:

RENOVATION AND ADDITIONS
TO LAKE SUPERIOR ELEMENTARY
SCHOOL

SCOPE:

DESIGN AND CONSTRUCT FOR FALL
2017 OCCUPANCY

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 82% shop drawings submitted
- 82% shop drawings reviewed
- Continued brick
- Worked on foundation for CB11
- Continued duct work and piping in Area H
- Installed booster coils in classrooms
- Continued piping and pulling wire in Area H
- Continued roof edge blocking
- Completed roof membrane in Area H
- Framed skylight soffits

CRITICAL UPCOMING EVENTS:

- Establish temporary heat
- Pour sidewalks
- Install equipment duct and piping in mechanical room
- Continue overhead piping, duct and insulation
- Receive cabinets

KEY DATES:

- School began 9-11-17
- Next meeting: 10-25-17
- Charter Complete: 11-15-17



Construction: Phase I

Occupancy

Construction: Phase IA

Occupancy

Construction: Phase 2

Occupancy

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

10/2017

11/2017


We are here