

# Lake Superior Elementary Remodeling & Additions

Activity Report      September 25, 2017

## OBJECTIVE:

RENOVATION AND ADDITIONS  
TO LAKE SUPERIOR ELEMENTARY  
SCHOOL

## SCOPE:

DESIGN AND CONSTRUCT FOR FALL  
2017 OCCUPANCY

KEITH HILTS  
DISTRICT ADMINISTRATOR  
715-682-7080  
KHILTS@SDAK.12.NET

## RECENT ACTIVITY:

- 82% shop drawings submitted
- 82% shop drawings reviewed
- Assembled air handling units in the mezzanine.
- Installed glazing and caulking.
- Continued cmu wall installation in Area H.
- Started brick installation in Area H.
- Worked on wiring for security and card readers.
- Installed special lite doors at entrances.
- Started installing steel roof joists in Area H.

## CRITICAL UPCOMING EVENTS:

- Install roof deck and ductwork in Area H.
- Complete punch -list items.
- Complete base installation in Kindergarten Rooms.

## KEY DATES:

- School began 9-11-17
- Next meeting: 9-28-17



Construction: Phase I

Occupancy

Construction: Phase IA

Occupancy

Construction: Phase 2

Occupancy

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

10/2017

11/2017

↑  
We are here