

Marengo Valley Elementary Remodeling & Addition

Activity Report

April 24, 2017

OBJECTIVE:

RENOVATION AND ADDITION TO
MARENGO VALLEY ELEMENTARY
SCHOOL

SCOPE:

DESIGN AND CONSTRUCT FOR FALL
2017 OCCUPANCY

KEITH HITLS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 10% shop drawings submitted
- 6% shop drawings reviewed
- Removed playground equipment at additions.
- Stripped site and dug footings on east addition.
- Formed and poured footings.
- Relocated power and fiber optic line.
- Tested soil compaction and concrete.

CRITICAL UPCOMING EVENTS:

- Remove and install storm piping.
- Excavate for west addition.
- Strip footings, install rebar, form and pour foundation walls.
- Run temporary power.
- Complete fiber line relocation.

KEY DATES:

- Next meeting - 4-27-17
- Asbestos Abatement - 6-5-17

