

# High School Addition & Remodeling

Activity Report

May 29, 2018

## OBJECTIVE:

RENOVATION OF EXISTING HIGH SCHOOL WITH FIELDHOUSE & SECURE ENTRY ADDITION

## SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS  
DISTRICT ADMINISTRATOR  
715-682-7080  
KHILTS@SDAK.12.NET

## RECENT ACTIVITY:

- Shop drawing submittals are near completion. O&M manuals are remaining.
- Continued sheetrock in charter school
- Continued to pulled wire in charter school
- Demolition in old concessions
- Misc. ductwork
- Continued taping in charter school
- Started paint in charter school
- Painted steel door frames
- Field measured for glass and aluminum storefronts

## CRITICAL UPCOMING EVENTS:

- Work on coils in the old office
- Hang new transformer in mezzanine
- Continue painting in charter school
- Fieldhouse available to contractors to work July 9 - July 21

## KEY DATES:

- Next meeting: 5-30-18



↑  
We are here