

High School Addition & Remodeling

Activity Report

June 5, 2017

OBJECTIVE:

RENOVATION OF EXISTING HIGH SCHOOL WITH FIELDHOUSE & SECURE ENTRY ADDITION

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 28% shop drawings submitted
- 25% shop drawings reviewed
- Poured foundation at office addition.
- Continued rebar installation.
- Mechanical demolition.
- Continued dewatering and backfilled foundations.

CRITICAL UPCOMING EVENTS:

- Begin interior demolition in classroom area.
- Start underground plumbing.
- Install damproofing.
- Receive bar joists for Areas 1 and 1A.

KEY DATES:

- Next meeting 6-7-17

