

High School Addition & Remodeling

Activity Report

June 11, 2018

OBJECTIVE:

RENOVATION OF EXISTING HIGH SCHOOL WITH FIELDHOUSE & SECURE ENTRY ADDITION

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS DISTRICT ADMINISTRATOR 715-682-7080 KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- Framed soffits for skylights
- Framed in old office
- Roughed-in electrical in old office
- Piped and pulled wire in charter school
- Sheetrocked in guidance and office













CRITICAL UPCOMING EVENTS:

- Demobilize exterior materials and tools
- Continue working on switchgear
- Continue painting in charter school

KEY DATES:

Next meeting: 6-13-18

Construction: Phase I				Occupancy														
Construction: Phase IA							Occu	pancy										
Construc	tion: Pha	se II		Occupancy														
											Construction: Phase III					Occupancy		
April	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	March	April	May	June	July	Aug	Sept	
2017	2017	2017	2017	2017	2017	2017	2017	2017	2018	2018	2018	2018	2018	2018	2018	2018	2018	