

High School Addition & Remodeling

Activity Report

June 19, 2017

OBJECTIVE:

RENOVATION OF EXISTING HIGH SCHOOL WITH FIELDHOUSE & SECURE ENTRY ADDITION

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 32% shop drawings submitted
- 27% shop drawings reviewed
- Interior demolition in Area C1 and C2.
- Poured foundations north of Fieldhouse addition.
- Completed demolition at new Commons Area.
- Installed split roof joists and cut openings for columns in raised IMC roof.
- Graded north parking lot.
- Installed new mechanical ductwork.

CRITICAL UPCOMING EVENTS:

- Interior wall framing and sheetrock.
- Electrical rough-in.
- Install new foundations for IMC roof.
- Install high roof.

KEY DATES:

- Next meeting 6-20-17

