

# High School Addition & Remodeling

Activity Report

June 25, 2018

## OBJECTIVE:

RENOVATION OF EXISTING HIGH SCHOOL WITH FIELDHOUSE & SECURE ENTRY ADDITION

## SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS  
DISTRICT ADMINISTRATOR  
715-682-7080  
KHILTS@SDAK.12.NET

## RECENT ACTIVITY:

- Demolished casework in FACE room
- Demobilized exterior
- Worked on heating lines
- Sheetrocked skylights in charter school
- Insulated pips above ceiling
- Continued taping in charter school
- Started ceiling in charter school
- Started installing storefront at charter school

## CRITICAL UPCOMING EVENTS:

- Start framing classroom partitions
- Start grading exterior
- Drop lights in charter school
- Install electrical devices in charter school

## KEY DATES:

- Next meeting: 6-27-18

