

High School Addition & Remodeling

Activity Report

July 3, 2017

OBJECTIVE:

RENOVATION OF EXISTING HIGH SCHOOL WITH FIELDHOUSE & SECURE ENTRY ADDITION

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 33% shop drawings submitted
- 32% shop drawings reviewed
- Installed stud framing, sheetrock and door frames in areas C1 and C2.
- Installed IMC roof framing.
- Installed CMU walls for mezzanine in Area A2.
- Finished waterproofing foundations in Area D.
- Installed temporary electrical service and roughed-in walls.
- Installed new ductwork and mechanical piping.

CRITICAL UPCOMING EVENTS:

- Demo existing IMC roof.
- Start team rooms.
- Select lighting for IMC.
- Gas service interrupted.

KEY DATES:

- Next meeting 7-5-17

