

Marengo Valley Elementary Remodeling & Addition

Activity Report

July 3, 2017

OBJECTIVE:

RENOVATION AND ADDITION TO
MARENGO VALLEY ELEMENTARY
SCHOOL

SCOPE:

DESIGN AND CONSTRUCT FOR FALL
2017 OCCUPANCY

KEITH HITLS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 58% shop drawings submitted
- 56% shop drawings reviewed
- Interior demolition.
- Installed hydronic piping in Area B.
- Installed windows in Kindergarten classrooms.
- Installed electrical rough-in Area A and B.
- Installed CMU walls outside of Art Room.
- Installed office area plumbing underground.

CRITICAL UPCOMING EVENTS:

- Install siding on classroom addition.
- Install sheetrock.
- Re-roof existing building.

KEY DATES:

- Next meeting - 7-6v-17



Construction: Phase I

Occupancy

Construction: Phase IA

Occupancy

Construction: Phase 2

Occupancy

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

10/2017

11/2017


We are herev