

High School Addition & Remodeling

Activity Report

August 6, 2018

OBJECTIVE:

RENOVATION OF EXISTING HIGH SCHOOL WITH FIELDHOUSE & SECURE ENTRY ADDITION

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:


- Patched wood carr siding
- Finished miscellaneous sheetrock
- Continued pulling wire in B1 and B2
- Started lights in corridors
- Completed shutdown and CT transfer
- Continued work in auditorium
- Started art room rough-in
- Started dropping diffusers in ceiling
- Sanded and fixed taping imperfections
- Continued painting hallways and classrooms
- Started prepping lockers for paint
- Started ceiling grid in offices and east hallway

CRITICAL UPCOMING EVENTS:

- Start carpet and linoleum n charter classroom and display cases
- Continue programming
- Finish ceramic tile in corridors
- Start sound system work in auditorium

KEY DATES:

- Next meeting: 8-8-18



↑
We are here