

High School Addition & Remodeling

Activity Report

September 11, 2017,

OBJECTIVE:

RENOVATION OF EXISTING HIGH SCHOOL WITH FIELDHOUSE & SECURE ENTRY ADDITION

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:



- 56% shop drawings submitted
- 54% shop drawings reviewed
- Completed landscaping and storm water retention on west side.
- Installed roof deck and started membrane roof on Fieldhouse
- Installed electrical underground temporary lighting in Fieldhouse.
- Installed framing in IMC.
- Caulking precast.
- Installed ductwork in Areas A1 and A2.

CRITICAL UPCOMING EVENTS:

- Finish seeding at front of school
- Complete Fieldhouse roofing.
- Install wood structure in Commons.
- Install ductwork in Fieldhouse mezzanine.

KEY DATES:

- School Begins: 9-11-17
- Next meeting: 9-13-17



↑
We are here