

Lake Superior Elementary Remodeling & Additions

Activity Report

April 24, 2017

OBJECTIVE:

RENOVATION AND ADDITIONS
TO LAKE SUPERIOR ELEMENTARY
SCHOOL

SCOPE:

DESIGN AND CONSTRUCT FOR FALL
2017 OCCUPANCY

KEITH HITLS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 14% shop drawings submitted
- 10% shop drawings reviewed
- Strip site of asphalt and removed playground equipment.
- Excavate footings, install rock bags.
- Form and pour footings in Area G.
- Install temporary power for exterior of building.

CRITICAL UPCOMING EVENTS:

- Excavate for footings in office area.
- KBK mobilize on site.
- Install sleeves for storm piping.

KEY DATES:

- Next Meeting 4-26-17
- Last Day of School 6-2-17



Construction: Phase I

Occupancy

Construction: Phase IA

Occupancy

Construction: Phase 2

Occupancy

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

10/2017

11/2017



We are here