



*School District
of Ashland*

ASHLAND MIDDLE SCHOOL



Adding Value to Everything We Do

The following is a list of work performed in the last 30 days:

- Completed block bearing walls and brick veneer on all additions
- Completed roof insulation and membrane on all additions
- Poured slab on grade in tech ed and commons additions
- Completed masonry, ceiling, HVAC, electrical, and plumbing demolition
- Install steel columns, beams, and split joist in existing spaces
- Completed floor slab cutting, underground plumbing, and pouring new foundations in existing areas
- EIFS on high IMC wall
- Started installing wood windows
- Started framing, sheetrock, and taping of new partitions in IMC, 7th Grade, and Tech ed areas
- Started laying block partitions for new Flex spaces



IMC Addition



Commons Addition

The following is a list of work scheduled for the next 30 days:

- Finish all masonry partitions and patches
- Finish misc. demo
- Complete HVAC, Plumbing, Electrical, and Fire Suppression rough-in
- Install remaining windows
- Sheetrock walls and soffits in all areas
- Painting in IMC, 7th Grade, Tech-ed, and Commons additions
- Start ceiling grid, new lighting replacement, diffusers, etc. in additions and existing areas
- Starting flooring in additions
- Start ceramic tile in commons addition
- Pour sidewalks and grade out the site
- Start installing casework
- Start replacement of wall protection in stairs



Tech Ed Addition Exterior



Tech Ed Addition Interior