



*School District
of Ashland*

ASHLAND MIDDLE SCHOOL



Adding Value to Everything We Do

The following is a list of work performed in the last 30 days:

- Block bearing walls and spray foam insulation for IMC, 7th Grade, and Tech Ed additions
- Brick veneer for IMC and 7th Grade additions
- Set Glu-lams, steel joist, and deck for IMC addition
- Set steel joist and deck for 7th grade addition
- Roof edge blocking for 7th grade addition
- Started roofing insulation and membrane
- Started ceiling removal
- Demo in existing IMC space
- Demo of new openings for commons addition
- Misc. demo in areas available
- Framing of high IMC exterior walls
- Electrical rough-in of block walls
- Trenched in electrical conduit for new service
- Poured slab on grade for IMC and 7th Grade additions

The following is a list of work scheduled for the next 30 days:

- Brick veneer for Tech-ed addition
- Block, spray foam, and brick for Commons addition
- Set steel, joist, and deck for Tech ed and Commons additions
- Roofing of 7th Grade, IMC, and Tech ed additions
- Pour slab on grade for Tech ed and Commons additions
- Wall, ceiling, flooring, and slab demo starting June 13th in occupied areas
- Electrical, HVAC, and Plumbing demo starting June 13th in occupied areas
- Install split joists
- Install foundations and steel for Flex Spaces
- Start block walls in existing areas
- Install wood windows
- Start plumbing, HVAC, Electrical, and Fire Suppression rough-in in existing areas

Schedule:

Substantial Completion August 17, 2018
Final Completion September 5, 2018



Tech. Ed.



7th Grade Addition



Commons Addition



IMC