

Lake Superior Elementary Remodeling & Additions

Activity Report

June 5, 2017

OBJECTIVE:

RENOVATION AND ADDITIONS
TO LAKE SUPERIOR ELEMENTARY
SCHOOL

SCOPE:

DESIGN AND CONSTRUCT FOR FALL
2017 OCCUPANCY

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 28% shop drawings submitted
- 27% shop drawings reviewed
- Installed bearing walls in Area D
- Electrical rough-in masonry walls.
- Installed widow and roof blocking.
- Installed steel roof joists and decking in Area G.
- Continued work in mechanical mezzanine.

CRITICAL UPCOMING EVENTS:

- Pour concrete floor in Area D.
- Spray foam insulation.
- Install roof drains and underground plumbing.

KEY DATES:

- Transformer replacement 6-19 through 6-23-17.
- Next meeting 6-7-17



Construction: Phase I

Occupancy

Construction: Phase IA

Occupancy

Construction: Phase 2

Occupancy

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

10/2017

11/2017

↑
We are here