

# Lake Superior Elementary Remodeling & Additions

Activity Report

June 19, 2017

## OBJECTIVE:

RENOVATION AND ADDITIONS  
TO LAKE SUPERIOR ELEMENTARY  
SCHOOL

## SCOPE:

DESIGN AND CONSTRUCT FOR FALL  
2017 OCCUPANCY

KEITH HILTS  
DISTRICT ADMINISTRATOR  
715-682-7080  
KHILTS@SDAK.12.NET

## RECENT ACTIVITY:

- 30% shop drawings submitted
- 29% shop drawings reviewed
- Excavated foundations for Charter addition.
- Poured slab on grade in center of Area G.
- Installed piping and ductwork in Area G, new and existing.
- Installed membrane roof in Area G.
- Electrical rough-in Area G.
- Underground electric for Xcel.

## CRITICAL UPCOMING EVENTS:

- Pour foundations in Area H.
- Complete underground plumbing in Area G.
- Fireproof deck in Areas D and G.

## KEY DATES:

- Transformer replacement 6-19-17.
- Next meeting 6-21-17



Construction: Phase I

Occupancy

Construction: Phase IA

Occupancy

Construction: Phase 2

Occupancy

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

10/2017

11/2017

↑  
We are here