

Lake Superior Elementary Remodeling & Additions

Activity Report

July 3, 2017

OBJECTIVE:

RENOVATION AND ADDITIONS
TO LAKE SUPERIOR ELEMENTARY
SCHOOL

SCOPE:

DESIGN AND CONSTRUCT FOR FALL
2017 OCCUPANCY

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 31% shop drawings submitted
- 30% shop drawings reviewed
- Formed footings in Area H.
- Installed CMU walls in Area G.
- Installed plumbing rough-in
Areas D and G.
- Installed ductwork in Area G
and piping in Areas D and G.
- Switching over main electrical
service.
- Installed door frames.
- Installed wall framing in Areas
C, D and E.
- Fireproofing in Areas D and G.

CRITICAL UPCOMING EVENTS:

- Complete foundations in Area
H and backfill.
- Ductwork installation in Area D.
- Electrical rough-in Areas D and
G.

KEY DATES:

- Transformer grounding.
- Next meeting 7-5-17



Construction: Phase I

Occupancy

Construction: Phase IA

Occupancy

Construction: Phase 2

Occupancy

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

10/2017

11/2017

↑
We are here