

Lake Superior Elementary Remodeling & Additions

Activity Report September 11, 2017

OBJECTIVE:

RENOVATION AND ADDITIONS
TO LAKE SUPERIOR ELEMENTARY
SCHOOL

SCOPE:

DESIGN AND CONSTRUCT FOR FALL
2017 OCCUPANCY

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- 80% shop drawings submitted
- 80% shop drawings reviewed
- Cleaning and finish wall protection at entrance.
- Installed sod.
- Completed bearing walls in Area H.
- Worked on punch-list items throughout.
- Completed doors and hardware in Areas D and G.
- Installed canopy at front entrance.
- Installed wood blocking for windows in Area H.

CRITICAL UPCOMING EVENTS:

- Install storm sewer in Area H.
- Complete punch -list items.
- Pour concrete topping on Mezzanine in Area H.

KEY DATES:

- School begins 9-11-17
- Next meeting: 9-13-17



Construction: Phase I

Occupancy

Construction: Phase IA

Occupancy

Construction: Phase 2

Occupancy

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

10/2017

11/2017

↑
We are here