



ASHLAND HIGH SCHOOL



Adding Value to Everything We Do

The following is a list of work performed in the last 30 days:

- Mobilize on site
- Form and pour foundations for addition
- Backfill foundations
- Foundation damp proofing and insulation

The following is a list of work scheduled for the next 30 days:

- Demo in North classroom area
- Frame new partitions
- MEP wall rough-ins
- Sheetrock
- Install split joist around IMC
- Frame IMC Roof
- Grade North parking lot
- Start setting precast for fieldhouse
- Finish foundations at existing school

Schedule:

Phase I Complete	August 15, 2017
Phase II Complete	March 15, 2018
Phase III Complete	August 15, 2018

