



*School District  
of Ashland*

**ASHLAND HIGH SCHOOL**



*Adding Value to Everything We Do*

**The following is a list of work performed in the last 30 days:**

- Installed ceiling grid and tile in commons
- Installed glu-lams and deck at west entry
- Framed and sheetrocked concession
- EIFS around commons
- Painted commons
- Installed tile in team rooms, commons restrooms, and servery
- Started pouring athletic floor
- Install elevator
- Install office storefront
- Install mezzanine ductwork
- Installed terrazzo at west side of commons

**The following is a list of work scheduled for the next 30 days:**

- Install glu-lams and deck at east entry
- Finish installing terrazzo in commons
- Continue installing athletic floor
- Finish EIFS around commons
- Paint office
- Install ceiling grid in office, kitchen, and lower commons
- Casework in office
- Install aluminum entrances
- Install flooring in office
- Overhead MEP in office and lower commons

**Schedule:**

Phase II Complete..... March 15, 2018  
Phase III Complete..... August 15, 2018



On Mezzanine Overlooking West Side of Commons/Concession Area



Fieldhouse Floor



Mezzanine



East Side of Commons with Office on Left and Mezzanine on Right