

Lake Superior Elementary Remodeling & Additions

Activity Report

December 4, 2017

OBJECTIVE:

RENOVATION AND ADDITIONS
TO LAKE SUPERIOR ELEMENTARY
SCHOOL

SCOPE:

DESIGN AND CONSTRUCT FOR FALL
2017 OCCUPANCY

KEITH HILTS
DISTRICT ADMINISTRATOR
715-682-7080
KHILTS@SDAK.12.NET

RECENT ACTIVITY:

- Punch list
- Final cleaning
- Moved trailer off site
- Interior caulking
- State final inspection

CRITICAL UPCOMING EVENTS:

- Owner move-in
- Owner training
- Install brick

KEY DATES:

- No meeting scheduled



Construction: Phase I

Occupancy

Construction: Phase IA

Occupancy

Construction: Phase 2

Occupancy

4/2017

5/2017

6/2017

7/2017

8/2017

9/2017

10/2017

11/2017